#### Animal Control Milestones



CROFT

**DESIGN TEAM** 





#### Site


- Remove the employee parking along the back of the building.
- Remove the Coral enclosure and the Driveway around it.
- Reduce the size of the Dog Park by 75% along with the fence area
- Remove the 2nd driveway along the front of the building.
- Remove the Loading Dock.
- Remove the curb & gutter from the main access driveway up to the entrance of the parking lot.
- Remove any grading modifications along the abovementioned areas.



## Building

- Remove the Livestock Building
- Remove the Incinerator structure, including the pad. Provide stub-outs for the future.
- Redesign the building to have a flat roof.
- Redesign the electrical load distribution system to use an existing 250 ekW Generator.







Croft & Associates 3380 Blue Springs Road Kennesaw, Georgia 30144 770.529.7714 (p) www.croftae.com

HABERSHAM COUNTY ANIMAL CONTROL 136 JACOBS WAY, SUITE 302 CLARKSVILLE, GA 30523



HABERSHAM ANIMAL CONTROL OLD ATHENS HWY CORNELIA, GA 30531


0 2024-07-08 PERMIT SET


No. Date Description

ISSUANCE

SHEET TITLE
ARCHITECTURAL SITE
PLAN

AS101









THIS SHEET PLOTS ON 42" x 30"

**CROFT** 

Croft & Associates 3380 Blue Springs Road Kennesaw, Georgia 30144 770.529.7714 (p) www.eroftae.com

HABERSHAM COUNTY ANIMAL CONTROL

ANIMAL

HABERSHAM ANIMAL CONTROL OLD ATHENS HWY CORNELIA, GA 30531

 0
 2024-06-10
 PERMIT SET


 No.
 Date
 Description

 ISSUANCE


PROJECT NUMBER

SHEET TITLE
EXTERIOR ELEVATIONS

A-201



### Timeline



Sunbelt rebidding the site plans for Habersham County site contractor review/approval.

January 24, 2025.

Rochester, Civil deliverables

February-March 2025

Groundbreaking Ceremony in February to March, at Commissioner's convenience.

### For Coordination

- Schedule Groundbreaking Ceremony date between February and March, at Commissioner's convenience.
- Coordinate with Animal Control and Habersham public to name the main entrance road.
- Coordinate the "by owner" items in project, and self-performed work by Road Department.



# Questions?

Jerry Baggett

